

Reservoirs Act 1975

Taytime Limited

Monk Lake 2

Annex to Preliminary Certificate

The following are conditions which apply to the Preliminary Certificate dated 25 June 2018:

1. A copy of the plan showing the results of the level survey undertaken by BAM in 2014 should be provided to the Construction Engineer to facilitate a check upon the As Constructed minimum crest level.
2. Confirmation of the As Constructed inlet level of the overflow pipe so that the adequacy of the freeboard can be checked.
3. The Supervising Engineer should visit the site at least once each year until the issue of the Final Certificate. He should report any changes in condition of the reservoir to the Construction Engineer.
4. Confirmation of the delivery pipe flow rate needs to be provided in writing.

Geoff Wilson
Construction Engineer under the Reservoirs Act 1975

25 June 2018